



HVAC Standard Documentation for New Construction & Renovation Project

Rev.1
June 2024

1.0 PRE-DEMO BALANCING TEST SHEETS FORMAT
(System Survey)
(Air and Water)
for Renovation Project

*Note: Submit this report to Mechanical Consultant
and FMO-HVAC.*

PRE-DEMO AIR BALANCING FORMAT (for Supply VAV's) System Survey

Project Name: _____

Date: _____

Main Air Handling Unit System

Tag Number: _____

Air System Condition (at the time of survey):

Duct Static Pressure Setpoint : _____

Actual Duct Static Pressure : _____

AHU's settings (VFD) : _____

List of VAV's connected to this system

No.	VAV Drawing No.	DDC Tag No.	Control ID	Duct Size	Calibration Factor	Airflow						Comment/s
						Maximum (L/s)			Minimum (L/s)			
						Setpoint	Actual	%	Setpoint	Actual	%	

NOTE: This is summary of total airflow of individual VAV's only.

PRE-DEMO AIR BALANCING FORMAT (for Return_ Exhaust VAV's) System Survey

Project Name: _____

Date: _____

Main Air Handling Unit System

Tag Number: _____

Air System Condition (at the time of survey):

Duct Static Pressure Setpoint : _____

Actual Duct Static Pressure : _____

AHU's settings (VFD) : _____

List of VAV's connected to this system

No.	VAV Drawing No.	DDC Tag No.	Control ID	Duct Size	Calibration Factor	Airflow						Comment/s
						Maximum (L/s)			Minimum (L/s)			
						Setpoint	Actual	%	Setpoint	Actual	%	

NOTE: This is summary of total airflow of individual VAV's only.

2.0 FINAL BALANCING TEST SHEETS FORMAT (Air and Water)

FINAL AIR BALANCING FORMAT (for Supply VAV's)

Project Name: _____

Date: _____

Main Air Handling Unit System

Tag Number: _____

Air System Condition (at the time of balancing);

Duct Static Pressure Setpoint : _____

Actual Duct Static Pressure : _____

AHU's settings (VFD) : _____

List of VAV's connected to this system

No.	VAV Drawing No.	DDC Tag No.	Control ID	Duct Size	Calibration Factor	Airflow						Comment/s
						Maximum (L/s)			Minimum (L/s)			
						Setpoint	Actual	%	Setpoint	Actual	%	

NOTE: This is summary of total airflow of individual VAV's only.

FINAL AIR BALANCING FORMAT (for Return_Exhaust VAV's)

Project Name: _____

Date: _____

Main Air Handling Unit System

Tag Number: _____

Air System Condition (at the time of balancing);

Duct Static Pressure Setpoint : _____

Actual Duct Static Pressure : _____

AHU's settings (VFD) : _____

List of VAV's connected to this system

No.	VAV Drawing No.	DDC Tag No.	Control ID	Duct Size	Calibration Factor	Airflow						Comment/s
						Maximum (L/s)			Minimum (L/s)			
						Setpoint	Actual	%	Setpoint	Actual	%	

NOTE: This is summary of total airflow of individual VAV's only.

3.0 MECHANICAL COMMISSIONING AGENT “PROJECT PROGRESS TRACKER” CHECKLIST AND CHECKOUT SHEETS (Individual) FORMAT

Note: *Mechanical Commissioning Agent Checklist serves as “PROJECT PROGRESS TRACKER” to be discussed the latest updates during Mechanical Commissioning Agent meeting and submit the updated list to the COMMISSIONING TEAM.*

MECHANICAL

EQUIPMENT COMMISSIONING CHECKOUT SHEET VERIFICATION

PROJECT NAME:

PUMP

Unit Tag No.: _____ Motor Make: _____ Motor HP: _____
 Location: _____ Motor Amp. Rating: _____
 Manufacturer: _____ Motor Volts/Phase/Freq.: _____
 Model: _____ Motor RPM: _____
 Service: _____ Moto Frame: _____

Impeller Size: _____

Prestart Checks		Date	/ or NA	Remarks
1.	Make, model, capacity & accessories/options as per shop drawings.			
2.	Unit O&M manual data available.			
3.	Unit installation complete (<i>as per manufacturers installation instructions.</i>)			
4.	Unit complete & no mfg. defects observed.			
5.	Unit system cleaned, flushed, vented & chemical treatment installed.			
6.	Setscrews & fasteners tightened.			
7.	Unit has been properly lubricated.			
8.	Prestart & start up approval / certificate by applicable agencies received.			
9.	Pump strainers & cleaned & replaced			
10.	Pump rotates freely.			
11.	Piping & fittings installed & complete.			
12.	Vibration isolation / seismic restraints installed and functional.			
13.	Controls & wiring complete & correct.			
14.	Manual valves positioned (open or closed) correctly.			
15.	Electrical complete & correct.			
16.	Electrical protection sized and adjusted correctly.			
17.	OK by electrical contractor to start unit.			
18.	Access to unit & components accessible.			
Operational Checks		Date	/ or NA	Remarks
19.	Pump rotation direction correct.			
20.	No unusual sounds, temp., or odors observed.			
21.	No visible system leakage (<i>water leakage</i>).			
22.	Pump running amperage draw \leq motor nameplate FLA rating. (<i>Please record the actual reading</i>)			
23.	Gauges & thermometers installed correctly & functioning.			
24.	VFD Start-up report submitted (<i>if applicable</i>).			
25.	Testing & balancing (TAB) complete,			

MECHANICAL
EQUIPMENT COMMISSIONING CHECKOUT SHEET VERIFICATION

PROJECT NAME:

FANS

Unit Tag No.: _____ Motor Make: _____ Motor HP: _____
 Location: _____ Motor Amp. Rating: _____
 Manufacturer: _____ Motor Volts/Phase/Freq.: _____
 Model: _____ Motor RPM: _____ Direct Drive Belt Drive
 Service: _____ Moto Frame: _____

Supply Exhaust Pressurization Vestibule

Prestart Checks		Date	/ or NA	Remarks
1.	Make, model, capacity & accessories/options as per shop drawings.			
2.	Unit O&M manual data available.			
3.	Unit installation complete (as per manufacturers installation instructions.)			
4.	Unit complete & no mfg. defects observed.			
5.	Unit / Area clean, no debris or damage observed.			
6.	Setscrews & fasteners tightened.			
7.	Unit has been properly lubricated.			
8.	Filters in place & clean (<i>hand over filters available</i>)			
9.	Unit / Fans rotates freely.			
10.	Piping & fittings installed & complete.			
11.	Ductwork complete.			
12.	Vibration isolation / seismic restraints installed and functional.			
13.	Controls & wiring complete & correct.			
14.	Manual valves positioned (open or closed) correctly.			
15.	Electrical complete & correct.			
16.	Electrical protection sized and adjusted correctly.			
17.	OK by electrical contractor to start unit.			
18.	Coil fins clean.			
19.	Unit correctly leveled, condensate drain installed & drains properly.			
20.	Access to unit & components accessible.			
Operational Checks		Date	/ or NA	Remarks
21.	Fan(s) rotation direction correct.			
22.	Unit control dampers (& backdraft) stroke freely & completely			
23.	No unusual sounds, temp., or odors observed.			
24.	No visible air by-pass or leakage.			
25.	Fan(s) running amperage draw \leq motor nameplate FLA rating. (<i>Please record the actual reading</i>)			
26.	VFD Start-up report submitted (<i>if applicable</i>).			
27.	Testing & balancing (TAB) complete. (& post TAB adjustments performed)			

MECHANICAL
EQUIPMENT COMMISSIONING CHECKOUT SHEET VERIFICATION

PROJECT NAME:

FAN COIL

Unit Tag No.: _____ Motor Make: _____ Motor HP: _____
 Location: _____ Motor Amp. Rating: _____
 Manufacturer: _____ Motor Volts/Phase/Freq.: _____
 Model: _____ Motor RPM: _____ Direct Drive Belt Drive
 Service: _____ Moto Frame: _____

Prestart Checks		Date	/ or NA	Remarks
1.	Make, model, capacity & accessories/options as per shop drawings.			
2.	Unit O&M manual data available.			
3.	Unit installation complete (as per manufacturers installation instructions.)			
4.	Unit complete & no mfg. defects observed.			
5.	Unit / Area clean, no debris or damage observed.			
6.	Setscrews & fasteners tightened.			
7.	Unit has been properly lubricated.			
8.	Filters in place & clean (<i>hand over filters available</i>)			
9.	Unit / Fans rotates freely.			
10.	Piping & fittings installed & complete.			
11.	Ductwork complete.			
12.	Vibration isolation / seismic restraints installed and functional.			
13.	Controls & wiring complete & correct.			
14.	Manual valves positioned (<i>open or closed</i>) correctly.			
15.	Electrical complete & correct.			
16.	Electrical protection sized and adjusted correctly.			
17.	OK by electrical contractor to start unit.			
18.	Coil fins clean.			
19.	Unit correctly leveled, condensate drain installed & drains properly.			
20.	Access to unit & components accessible.			
Operational Checks		Date	/ or NA	Remarks
21.	Fan(s) rotation direction correct.			
22.	Unit control dampers (& backdraft) stroke freely & completely			
23.	No unusual sounds, temp., or odors observed.			
24.	No visible air by-pass or leakage.			
25.	Fan(s) running amperage draw \leq motor nameplate FLA rating. (<i>Please record the actual reading</i>)			
26.	VFD Start-up report submitted (<i>if applicable</i>).			
27.	Testing & balancing (TAB) complete. (& post TAB adjustments performed)			

MECHANICAL
EQUIPMENT COMMISSIONING CHECKOUT SHEET VERIFICATION

PROJECT NAME:

AIR HANDLING UNIT C/W RETURN FAN

Unit Tag No.: _____
 Location: _____
 Service: _____

Manufacturer: _____
 Model No.: _____
 Serial Number: _____

SUPPLY FAN

Direct Drive Belt Driven

Data From : unit nameplate motor nameplate
 Make: _____ HP.: _____
 Amp. Rating: _____ No. of Motors: _____
 Volts/Phase/Freq.: _____
 RPM: _____
 Frame: _____

RETURN FAN

Direct Drive Belt Driven

Data From : unit nameplate motor nameplate
 Make: _____ HP.: _____
 Amp. Rating: _____ No. of Motors: _____
 Volts/Phase/Freq.: _____
 RPM: _____
 Frame: _____

Prestart Checks		Date	/ or NA	Remarks
1.	Make, model, capacity & accessories/options as per shop drawings.			
2.	Unit O&M manual data available.			
3.	Unit installation complete (as per manufacturers installation instructions.)			
4.	Unit complete & no mfg. defects observed.			
5.	Unit / Area clean, no debris or damage observed.			
6.	Setscrews & fasteners tightened.			
7.	Unit has been properly lubricated.			
8.	Filters in place & clean (<i>hand over filters available</i>)			
9.	Unit / Fans rotates freely.			
10.	Piping & fittings installed & complete.			
11.	Ductwork complete.			
12.	Vibration isolation / seismic restraints installed and functional.			
13.	Controls & wiring complete & correct.			
14.	Manual valves positioned (<i>open or closed</i>) correctly. (<i>for supply</i>)			
15.	Electrical complete & correct.			
16.	Electrical protection sized and adjusted correctly.			
17.	OK by electrical contractor to start unit.			
18.	Coil fins clean (<i>for supply</i>)			
19.	Unit correctly leveled, condensate drain installed & drains properly.			
20.	Access to unit & components accessible.			
21.	Make, model, capacity & accessories/options as per shop drawings.			

MECHANICAL
EQUIPMENT COMMISSIONING CHECKOUT SHEET VERIFICATION

PROJECT NAME:

AIR HANDLING UNIT C/W RETURN FAN

Unit Tag No.: _____
 Location: _____
 Service: _____

Manufacturer: _____
 Model No.: _____
 Serial Number: _____

Operational Checks		Date	or NA	Remarks
	Check Out Items – Operational Checks			
22.	Supply Fan(s) rotation direction correct.			
23.	Return Fan(s) rotation direction correct.			
24.	Unit control dampers (& backdraft) stroke freely & completely			
25.	No unusual sounds, temp., or odors observed.			
26.	No visible air by-pass or leakage.			
27.	Supply Fan(s) running amperage draw ≤ motor nameplate FLA rating.. <i>(Please record the actual reading)</i>			
28.	Return Fan(s) running amperage draw ≤ motor nameplate FLA rating. <i>(Please record the actual reading)</i>			
29.	Gauges & thermometers installed correctly & functioning.			
30.	VFD Start-up report submitted <i>(if applicable)</i> .			
31.	Testing & balancing (TAB) complete. (& post TAB adjustments performed)			

MECHANICAL
EQUIPMENT COMMISSIONING CHECKOUT SHEET VERIFICATION

PROJECT NAME:

AIR HANDLING UNIT

Unit Tag No.: _____ Motor Make: _____ Motor HP: _____
 Location: _____ Motor Amp. Rating: _____
 Manufacturer: _____ Motor Volts/Phase/Freq.: _____
 Model: _____ Motor RPM: _____ Direct Drive Belt Drive
 Service: _____ Moto Frame: _____

Prestart Checks		Date	/ or NA	Remarks
1.	Make, model, capacity & accessories/options as per shop drawings.			
2.	Unit O&M manual data available.			
3.	Unit installation complete (as per manufacturers installation instructions.)			
4.	Unit complete & no mfg. defects observed.			
5.	Unit / Area clean, no debris or damage observed.			
6.	Setscrews & fasteners tightened.			
7.	Unit has been properly lubricated.			
8.	Filters in place & clean (<i>hand over filters available</i>)			
9.	Unit / Fans rotates freely.			
10.	Piping & fittings installed & complete.			
11.	Ductwork complete.			
12.	Vibration isolation / seismic restraints installed and functional.			
13.	Controls & wiring complete & correct.			
14.	Manual valves positioned (<i>open or closed</i>) correctly.			
15.	Electrical complete & correct.			
16.	Electrical protection sized and adjusted correctly.			
17.	OK by electrical contractor to start unit.			
18.	Coil fins clean.			
19.	Unit correctly leveled, condensate drain installed & drains properly.			
20.	Access to unit & components accessible.			
Operational Checks		Date	/ or NA	Remarks
21.	Fan(s) rotation direction correct.			
22.	Unit control dampers (& backdraft) stroke freely & completely			
23.	No unusual sounds, temp., or odors observed.			
24.	No visible air by-pass or leakage.			
25.	Fan(s) running amperage draw \leq motor nameplate FLA rating. (<i>Please record the actual reading</i>)			
26.	Gauges & thermometers installed correctly & functioning.			
27.	VFD Start-up report submitted (<i>if applicable</i>).			
28.	Testing & balancing (TAB) complete. (& post TAB adjustments performed)			

**4.0 MECHANICAL COMMISSIONING AGENT FUNCTIONAL
VERIFICATION TEST SHEETS FORMAT
(CONTROLLED PRESSURE ROOM - OPERATING ROOM,
ISOLATION ROOM, PHARMACY ROOM,
GENERIC ROOM - CT SCAN / X-RAY / EP LAB. / CATH.
LAB /CT – ANGIO PROCEDURE ROOM)**

and

AIR CHANGES PER HOUR

Operating Room (Controlled Pressure) and Air Changes per Hour Test Sheet (for Mechanical Commissioning Agent)

Date: _____ (YY.MM.DD) Controlling Device ID: _____ Room Mode: Positive Negative

Room No.: _____ Building: _____ Floor: _____

CONTROLLED PRESSURE TEST

<p><u>System Conditions:</u></p> <p style="text-align: center;"> <u>Supply</u> <u>Exhaust</u> </p> <p>Static Press Setpoint: _____ (avg) _____ (avg)</p> <p>Static Press Actual. : _____ (avg) _____ (avg)</p> <p>No. of AHU's Running: _____</p> <p>Supply VFD Speed (%): _____</p> <p>No. of Exhaust Fan Running: _____</p> <p>Exhaust VFD Speed (%) : _____</p>	<p><u>Room Conditions:</u></p> <p>Door Seal good: Yes <input type="checkbox"/> No <input type="checkbox"/></p> <p>Exhaust grille clean: Yes <input type="checkbox"/> No <input type="checkbox"/></p>
--	---

Test Data:

Room No.	Required Mode	Smoke Pencil Result	Supply VAV Tag No.	Supply Air VAV Boxes		Exhaust VAV Tag No.	Exhaust Air VAV Boxes		Differential Pressure (As per CSAZ317.2:19) (Pascal)		Notes
				Volume (L/s)			Volume (L/s)		Required	Actual	
				Set point	Actual		Set point	Actual			
OR's to Clean Corridor									+5.5 Pa		
OR's to Sterile Corridor									+2.5 Pa		

Remarks: * = readings were taken when sterile east and west door at closed position.

Note:

A. For differential pressure measurement, please indicate the type of Display instrument used for readings.

Manufacturer: _____ Model No _____ Calibration Date: _____

B. Ensure that DDC graphics, Room DP (differential pressure) Display and Instrument used for readings are correlated.

Correlated: Yes No

Is Room meeting the RT (Room Temperature) Setpoint: Yes No Setpoint: _____ Actual: _____

Note: As per CSA Temp range is 18 deg. C – 23 deg. C.

Is Room meeting the Humid (Humidity) Setpoint: Yes No Setpoint: _____ Actual: _____

Note: As per CSA Relative Humidity (RH) range is 40% - 60%.

Local Audible Alarm operational : Yes No N/A

BAS / DDC Graphics Door Command Functional: Yes No N/A

BAS / OR Desk / Energy Centre Received the Alarm: Yes No N/A

BAS / DDC Graphics Completed:

Yes

No

(Please attached, graphics screen shot of room and

Operating Room (Controlled Pressure) and Air Changes per Hour Test Sheet
system condition, at the time of commissioning).

(for Mechanical Commissioning Agent)

Operating Room (Controlled Pressure) and Air Changes per Hour Test Sheet
(for Mechanical Commissioning Agent)

Date: _____ (YY.MM.DD) Controlling Device ID: _____ Room Mode: Positive Negative

Room No.: _____ Building: _____ Floor: _____

OPERATING ROOM DOOR POSITION:-

1. Yellow (warning) on the HMI Panel (OR Door Open):

For Clean Corridor Door: Yes No N/A with audible alarm? Yes No N/A
 For Sterile Corridor Door: Yes No N/A with audible alarm? Yes No N/A

Comments:

2. Red (Alarm) on the HMI Panel (OR Door Open):

For Clean Corridor Door: Yes No N/A with audible alarm Yes No N/A
 For Sterile Corridor Door: Yes No N/A with audible alarm Yes No N/A

Comments:

3. Is the "Audible Alarm OFF" after 20 minutes since Red alarm mode?

For Clean Corridor Door: Yes No N/A
 For Sterile Corridor Door: Yes No N/A

Comments:

4. Is the "Energy Centre" notified after 10 minutes since the initial Red alarm mode (audible alarm)?

For Clean Corridor Door: Yes No N/A
 For Sterile Corridor Door: Yes No N/A

Comments:

Operating Room (Controlled Pressure) and Air Changes per Hour Test Sheet
(for Mechanical Commissioning Agent)

Date: _____ (YY.MM.DD) Controlling Device ID: _____ Room Mode: Positive Negative

Room No.: _____ Building: _____ Floor: _____

AIR CHANGES PER HOUR

No.	Room Name	VAV No.	Control ID No.	Supply Air Volume (L/s)		Room Dimension (in.)			Required ACH (min. 20 ACH)	Actual ACH	Notes
				Design (CFM)	Actual (CFM)	Area (sq. ft.)	Height (ft.)	Volume (cu. ft.)			

Additional Information:

Operating Room (Controlled Pressure) and Air Changes per Hour Test Sheet
(for Mechanical Commissioning Agent)

Date: _____ (YY.MM.DD) Controlling Device ID: _____ Room Mode: Positive Negative

Room No.: _____ Building: _____ Floor: _____

ATTACHED HERE THE SCREENSHOTS OF ROOM CONDITION FROM DDC GRAPHICS

A. System Condition (Supply Duct Static Pressure):

B. System Condition (Exhaust Duct Static Pressure):

C. OR # Room Graphics

D. BAS Alarm

E. OR Desk Panel

Isolation Room and Air Changes per Hour Test Sheet (for Commissioning)

Date: __. __. __.

(YY.MM.DD) Controlling Device ID: _____

Room Mode: Positive Negative

CONTROLLED PRESSURE TEST

<p><u>System Conditions:</u></p> <p style="text-align: center; margin-left: 50px;">Supply Exhaust</p> <p>Static Press Setpoint: _____ (avg) _____ (avg)</p> <p>Static Press Actual : _____ (avg) _____ (avg)</p> <p>No. of AHU's Running: _____</p> <p>Supply VFD Speed (%): _____</p> <p>No. of Exhaust Fan Running: _____</p> <p>Exhaust VFD Speed (%) : _____</p>	<p><u>Room Conditions:</u></p> <p>Door Seal good: Yes <input type="checkbox"/> No <input type="checkbox"/></p> <p>Return grille clean: Yes <input type="checkbox"/> No <input type="checkbox"/></p> <p><u>Room Type:</u></p> <p style="text-align: center;">Type I - <input type="checkbox"/> Type II - <input type="checkbox"/> Type III - <input type="checkbox"/></p>
--	--

Test Data:

Room No.	Required Mode	Smoke Pencil Result	Supply VAV Tag No.	Supply Air VAV Boxes		Exhaust VAV Tag No.	Exhaust Air VAV Boxes		Differential Pressure (As per CSAZ317.2:19) (Pascal)		Notes
				Volume (L/s)			Volume (L/s)		Required	Actual	
				Set point	Actual		Set point	Actual			
Corridor to Anteroom											
Anteroom to Isolation Rm.											
Corridor to Isolation Rm.											

Note:

A. For differential pressure measurement, please indicate the type of instrument used for readings.

Manufacturer: _____ Model No.: _____ Calibration Date: _____

B. Ensure that DDC graphics, Room DP (differential pressure) Display and Instrument used for readings are correlated.

Correlated: Yes No

Is Room meeting the RT (Room Temperature) Setpoint: Yes No Setpoint: ____ Actual: ____

Note: As per CSA Temp range.

Is Room meeting the Humid (Humidity) Setpoint: Yes No Setpoint: ____ Actual: ____

Note: As per CSA Relative Humidity (RH) range.

Local Audible Alarm operational : Yes No N/A

BAS / DDC Graphics Door Command Functional: Yes No N/A

BAS / DDC Graphics Completed : Yes No (Please attached, graphics screen shot of room and system

Isolation Room and Air Changes per Hour Test Sheet
(for Commissioning)

Isolation Room and Air Changes per Hour Test Sheet
(for Commissioning)

Date: __. __. __.

(YY.MM.DD) Controlling Device ID: _____

Room Type: Positive Negative

AIR CHANGES PER HOUR

No.	Room Name	VAV No.	Control ID No.	Supply Air Volume (L/s)		Room Dimension (in.)			Required ACH (as per ISO 7) 30 – 60 ACH	Actual ACH	Notes
				Design (CFM)	Actual (CFM)	Area (sq. ft.)	Height (ft.)	Volume (cu. ft.)			

Additional Information:

Isolation Room and Air Changes per Hour Test Sheet
(for Commissioning)

Date: . . . (YY.MM.DD) Controlling Device ID: _____ Room Type: Positive Negative

ATTACHED HERE THE SCREENSHOTS OF ROOM CONDITION FROM DDC GRAPHICS

Pharmacy Controlled Pressure Room and Air Changes per Hour Test Sheet (for Commissioning)

Date: __. __. __.

(YY.MM.DD) Controlling Device ID: _____

 Room Mode: Positive Negative

CONTROLLED PRESSURE TEST

<u>System Conditions:</u> <table style="width: 100%;"> <tr> <td style="text-align: center;"><u>Supply</u></td> <td style="text-align: center;"><u>Exhaust</u></td> </tr> <tr> <td>Static Press Setpoint: _____ (avg)</td> <td>_____ (avg)</td> </tr> <tr> <td>Static Press Actual. : _____ (avg)</td> <td>_____ (avg)</td> </tr> <tr> <td>No. of AHU's Running: _____</td> <td></td> </tr> <tr> <td>Supply VFD Speed (%): _____</td> <td></td> </tr> <tr> <td>No. of Exhaust Fan Running: _____</td> <td></td> </tr> <tr> <td>Exhaust VFD Speed (%) : _____</td> <td></td> </tr> </table>	<u>Supply</u>	<u>Exhaust</u>	Static Press Setpoint: _____ (avg)	_____ (avg)	Static Press Actual. : _____ (avg)	_____ (avg)	No. of AHU's Running: _____		Supply VFD Speed (%): _____		No. of Exhaust Fan Running: _____		Exhaust VFD Speed (%) : _____		<u>Room Conditions:</u> Door Seal good: Yes <input type="checkbox"/> No <input type="checkbox"/> Return grille clean: Yes <input type="checkbox"/> No <input type="checkbox"/> <u>Room Type:</u> Type I - <input type="checkbox"/> Type II - <input type="checkbox"/> Type III - <input type="checkbox"/>
<u>Supply</u>	<u>Exhaust</u>														
Static Press Setpoint: _____ (avg)	_____ (avg)														
Static Press Actual. : _____ (avg)	_____ (avg)														
No. of AHU's Running: _____															
Supply VFD Speed (%): _____															
No. of Exhaust Fan Running: _____															
Exhaust VFD Speed (%) : _____															

Test Data:

Room No.	Required Mode	Smoke Pencil Result	Supply VAV Tag No.	Supply Air VAV Boxes		Exhaust VAV Tag No.	Exhaust Air VAV Boxes		Differential Pressure (As per CSAZ317.2:19) (Pascal)		Notes
				Volume (CFM)			Volume (CFM)		Required	Actual	
				Set point	Actual		Set point	Actual			

Note:

A. For differential pressure measurement, please indicate the type of instrument used for readings.

Manufacturer: _____ Model No.: _____ Calibration Date: _____

B. Ensure that DDC graphics, Room DP (differential pressure) Display and Instrument used for readings are correlated.

 Correlated: Yes No

 Is Room meeting the RT (Room Temperature) Setpoint: Yes No Setpoint: ____ Actual: ____

Note: As per CSA Temp range.

 Is Room meeting the Humid (Humidity) Setpoint: Yes No Setpoint: ____ Actual: ____

Note: As per CSA Relative Humidity (RH) range.

 Local Audible Alarm operational : Yes No N/A

 BAS / DDC Graphics Door Command Functional: Yes No N/A

 BAS / DDC Graphics Completed : Yes No (Please attached, graphics screen shot of room and system condition at the time of commissioning).

**Pharmacy Controlled Pressure Room and Air Changes per Hour Test Sheet
(for Commissioning)**

Date: ___ . ___ . ___ . (YY.MM.DD) Controlling Device ID: _____ Room Type: Positive Negative

AIR CHANGES PER HOUR

No.	Room Name	VAV No.	Control ID No.	Supply Air Volume (L/s)		Room Dimension (in.)			Required ACH (as per ISO 7) 30 – 60 ACH	Actual ACH	Notes
				Design (CFM)	Actual (CFM)	Area (sq. ft.)	Height (ft.)	Volume (cu. ft.)			

Note: Ensure to include the ISO 7 certification report by the certified agency for clean room testing.

Additional Information:

Pharmacy Controlled Pressure Room and Air Changes per Hour Test Sheet
(for Commissioning)

Date: ____ . ____ . ____ (YY.MM.DD) Controlling Device ID: _____ Room Type: Positive Negative

ATTACHED HERE THE SCREENSHOTS OF ROOM CONDITION FROM DDC GRAPHICS

Generic Controlled Pressure and Air Changes per Hour Test Sheet (for Commissioning)

Date: (YY.MM.DD) Controlling Device ID: Room Mode: Positive Negative

CONTROLLED PRESSURE TEST

<p><u>System Conditions:</u></p> <table style="width: 100%; border: none;"> <tr> <td style="width: 50%; text-align: center;"><u>Supply</u></td> <td style="width: 50%; text-align: center;"><u>Exhaust</u></td> </tr> </table> <p>Static Press Setpoint: <u> </u> (avg) <u> </u> (avg)</p> <p>Static Press Actual. : <u> </u> (avg) <u> </u> (avg)</p> <p>No. of AHU's Running: <u> </u></p> <p>Supply VFD Speed (%): <u> </u></p> <p>No. of Exhaust Fan Running: <u> </u></p> <p>Exhaust VFD Speed (%): <u> </u></p>	<u>Supply</u>	<u>Exhaust</u>	<p><u>Room Serves:</u></p> <p>CT Scan : <input type="checkbox"/> CT / Angio : <input type="checkbox"/></p> <p>X-Ray : <input type="checkbox"/> Procedure Rm.: <input type="checkbox"/> Cath</p> <p>Lab. : <input type="checkbox"/> EP Lab. : <input type="checkbox"/></p> <p><u>Room Conditions:</u></p> <p>Door Seal good: Yes <input type="checkbox"/> No <input type="checkbox"/></p> <p>Return grille clean: Yes <input type="checkbox"/> No <input type="checkbox"/></p> <p><u>Room Type:</u></p> <p>Type I - <input type="checkbox"/> Type II - <input type="checkbox"/> Type III - <input type="checkbox"/></p>
<u>Supply</u>	<u>Exhaust</u>		

Test Data:

Room No.	Required Mode	Smoke Pencil Result	Supply VAV Tag No.	Supply Air VAV Boxes		Exhaust VAV Tag No.	Exhaust Air VAV Boxes		Differential Pressure (As per CSAZ317.2:19) (Pascal)		Notes
				Volume (L/s)			Volume (L/s)		Required	Actual	
				Set point	Actual		Set point	Actual			

Note:

A. For differential pressure measurement, please indicate the type of instrument used for readings.

Manufacturer: Model No.: Calibration Date:

B. Ensure that DDC graphics, Room DP (differential pressure) Display and Instrument used for readings are correlated.

Correlated: Yes No

Is Room meeting the RT (Room Temperature) Setpoint: Yes No Setpoint: Actual:

Note: As per CSA Temp range.

Is Room meeting the Humid (Humidity) Setpoint: Yes No Setpoint: Actual:

Note: As per CSA Relative Humidity (RH) range.

Local Audible Alarm operational : Yes No N/A

BAS / DDC Graphics Door Command Functional: Yes No N/A

Generic Controlled Pressure and Air Changes per Hour Test Sheet

BAS / DDC Graphics Completed: Yes No (Please attach graphics screen shot of room and system (for Commissioning) at the time of commissioning).

Generic Controlled Pressure and Air Changes per Hour Test Sheet
(for Commissioning)

Date: __. __. __.

(YY.MM.DD) Controlling Device ID: _____

Room Type: Positive Negative

AIR CHANGES PER HOUR

No.	Room Name	VAV No.	Control ID No.	Supply Air Volume (L/s)		Room Dimension (in.)			Required ACH (as per ISO 7) 30 – 60 ACH	Actual ACH	Notes
				Design (CFM)	Actual (CFM)	Area (sq. ft.)	Height (ft.)	Volume (cu. ft.)			

Additional Information:

Generic Controlled Pressure and Air Changes per Hour Test Sheet
(for Commissioning)

Date: ____ . ____ . ____ (YY.MM.DD) Controlling Device ID: _____ Room Type: Positive Negative

ATTACHED HERE THE SCREENSHOTS OF ROOM CONDITION FROM DDC GRAPHICS

**5.0 MECHANICAL COMMISSIONING AGENT FUNCTIONAL
VERIFICATION
TEST SHEETS FORMAT
for
*VAV's, Radiant Panels, Unit Heaters and
Baseboard Functional Verification Sheet
(Summary)***

PROJECT ID : _____

PROJECT ID : _____

PROJECT NAME: _____

Updated as of : _____

VAV'S, RADIANT PANELS, UNIT HEATERS AND BASEBOARD FUNCTIONAL VERIFICATION SHEET
(by the Mechanical Commissioning Agent)

No.	Tag Number	Level	Location	Serves	Control ID#	Installation Complete	Piping Complete & Correct (with coil only)	Controls Complete	Reheat / Radiant Control Valve Functioning	SAT Sensor Functioning	T-Stat / Zone Temperature Sensor Functioning	Control ID# Label Installed	Verification Completed as per S.O.O. (yy.mm.dd)	Remarks
Supply Variable Air Valve with Reheat Coil														
1														
2														
3														
4														
Supply Variable Air Valve without Reheat Coil														
1														
2														
3														
4														
Return Variable Air Valve														
1														
2														
3														
4														
Exhaust Variable Air Valve														
1														
2														
3														
4														
Radiant Panels														
1														
2														
3														
4														
Unit Heater / Baseboard Heater														
1														
2														
3														
4														

Note : S.O.O. = Sequence of Operation

6.0 DEMONSTRATION TO THE OWNER (FMO – HVAC Document Requirements)

DEMONSTRATION to the OWNER (by the Mechanical Agent)

FMO – HVAC Documents Requirements:

Please ensure that below documents are provided five (5) days before the scheduled date of “DEMO to the OWNER”.

- Equipment Checklist and Checkout Sheets "Project Progress Tracker"
(by the Mechanical Commissioning Agent Agent)
 - A.1 Mechanical Equipment Checkout Sheets *(Individual Equipment)*
 - A.2 Summary of Equipment Commissioning Checklist
 - A.3 Summary of Variable Air Valve Commissioning Checklist
- FINAL / PRELIM Balancing Report *(by the Balancing Contractor)*
- FINAL / PRELIM Functional Verification Test Sheet *(by the Mechanical Agent / Controls Contractor).*
- Latest Status Report of Mechanical Commissioning Agent *(by the Mechanical Commissioning Agent)*
Note: Status Report is a summary of deficiency item list during construction.
- Controlled Pressured and Air Changes per Hours Test Sheet (for commissioning)
Note: Room Verification Test Sheets provided by FMO-HVAC (if applicable - for Mechanical Commissioning Agent to be filled-out)
- FINAL / DRAFT DDC Graphics *(by the Controls Contractor).*

After Demonstration to the Owner:

- Mechanical Agent / Controls Contractor to schedule the training of facility and controls system to the FMO – HVAC Staff.
- During warranty review prior the expiration date, ensure that construction deficiency item list related to construction period were resolved.

7.0 MECHANICAL OPERATION & MAINTENANCE MANUAL CHECKLIST

MECHANICAL OPERATION & MAINTENANCE MANUAL CHECKLIST (by the Mechanical Contractor)

TABLE OF CONTENTS

	Yes	No	N/A
1.0 LIST OF MECHANICAL DRAWINGS (<u>As-Built</u>) -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2.0 DESCRIPTION OF SYSTEMS – By Design Builder -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3.0 OPERATING DIVISION (<u>DDC Control As-Built</u>) -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4.0 MAINTENANCE AND LUBRICATION DIVISION, BELT SCHEDULE -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5.0 LIST OF EQUIPMENT SUPPLIERS AND SUB CONTRACTORS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6.0 VALVE TAG SCHEDULE, PIPE COLOUR CODE, EQUIPMENT FILTER SCHEDULE -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7.0 <u>BALANCING REPORT</u> :			
7.1 PRE-DEMOLITION BALANCING BALANCING REPORT (<i>If applicable</i>) -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7.2 FINAL BALANCING BALANCING REPORT -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8.0 <u>COMMISSIONING REPORT</u> -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8.1 INCLUDES "COMMISSIONING PLAN".			
9.0 MISCELLANEOUS GUARANTEES, CERTIFICATES, PERMITS, START-UP -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10.0 AND SPECIFIC EQUIPMENT TEST REPORTS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
11.0 CHEMICAL WATER TREATMENT -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
12.0 PIPE WELDING QUALIFICATIONS AND CERTIFICATIONS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
13.0 MAXIMO SCHEDULES (by Owner) -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

MANUFACTURERS' EQUIPMENT DATA

14.0 AIR HANDLING UNITS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
15.0 ACTIVE CHILLER BEAMS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
16.0 FAN COIL UNITS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
17.0 FANS, LINT TRAPS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
18.0 GRILLES, REGISTER, DIFFUSERS, LOUVERS, SMOKE, FIRE & BACKDRAFT DAMPERS, -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
19.0 ACCESS DOORS, SHEET METAL VENTING -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
20.0 HEAT RECOVERY CHILLERS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
21.0 HYDRONIC SYSTEMS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
22.0 HUMIDIFIERS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
23.0 HEAT EXCHANGERS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
24.0 HEATING BOILERS & CONDENSATE NEUTRALIZER -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
25.0 HYDRONIC PUMPS, SUCTION DIFFUSERS, MULTI-FUNCTIONAL VALVES, PUMP VFD'S -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
26.0 HYDRONIC SPECIALTIES (Expansion Tanks, Low Loss Headers Buffer Tanks) -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
27.0 FIRE STOPPING, INSULATION AND HEAT TRACING -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
28.0 RADIANT PANELS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
29.0 REHEAT COILS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
30.0 SILENCERS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
31.0 STEAM SYSTEM AND EQUIPMENT -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
32.0 UNIT & FORCE FLOW HEATERS -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
33.0 VARIABLE AIR VOLUME (VAV) BOXES -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
34.0 VIBRATION ISOLATION -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
35.0 VALVES, EARTHQUAKE SHUT-OFF VALVES -----	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
36.0 Others _____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>